BILL OF QUANTITY ACTUAL

PROJECT ID: 18TS02B0353

DMT: 1/18TS02B0353/III/2018

PROC : OUTER UBIS : MACRO

INFRA TYPE : UNTAPPED TOWER PROVIDER : PT. DAYAMITRA TELEKOMUNIKASI

TOWER USULAN : SST 42 NL TOWER IMPLEMENTASI : SST 42 NL LONGITUDE : 105.319747 LATITUDE : -2.464177 SITENAME : CENDANA MUARA 2 SITEID : PBI287 AREA : AREA 1 REGIONAL : SUMBAGSEL

CLUSTER USULAN : SUMSEL 1 (SUMSEL JAMBI RABEL) CLUSTER IMPLEMENTASI SUMSEL 1 (SUMSEL JAMBI BABEL)

BABEL

PROVINSI :SUMATERA SELATAN KABUPATEN : KAB. BANYUASIN

MITRA USULAN : AMPS MITRA IMPLEMENTASI ASDS

BUDGET Rp. 593,000,000.00

NO	ITEM PEKERJAAN		SATUAN	QTY PO	HARGA SATUAN	TOTAL
1	Pekerjaan Pra-Implementasi					
	1.1	Site Investigation Survey (SIS)	LS	1	Rp. 5,337,805.20	Rp. 5,337,805.20
	1.2	Site Acquisition dan Jasa Perolehan lahan	LS	1	Rp. 66,150,000.00	Rp. 66,150,000.00
	1.3	Jasa Perolehan Ijin Mendirikan Bangunan (IMB) tower dan Perijinan	LS	1	Rp. 160,000,000.00	Rp. 160,000,000.00
2	Sewa Lahan (11 tahun include PPh)		LS	1	Rp. 100,000,000.00	Rp. 100,000,000.00
3	Tower SST 42 NL		LS	1	Rp. 115,000,000.00	Rp. 115,000,000.00
3	Tower SST 42 NL M		LS	1	Rp. 115,000,000.00	Rp. 115,000,000.00
4	Pekerjaan Implementasi (Standart)					
4.1	CME		LS	1	Rp. 144,260,936.71	Rp. 144,260,936.71
4.2	PLN Connect 10.6		LS	1	Rp. 29,436,100.00	Rp. 29,436,100.00
5	Pekerj	aan non standard				
5.1	CME		LS	1	Rp. 1,000,000.00	Rp. 1,000,000.00
5.2	PLN		LS	1	Rp. 2,000,000.00	Rp. 2,000,000.00
5.3	Transport		LS	1	Rp. 3,000,000.00	Rp. 3,000,000.00

Total Pekerjaan Standart : Rp. 620,184,841.91

Total Pekerjaan Non Standart: Rp. 6,000,000.00

Total CAPEX: Rp. 626,184,841.91

APPROVED By ARIF ROCHMAN (MANAGER AREA) Tanggal 2018-03-22 18:10:11 APPROVED By IWAN ADJI (GENERAL MANAGER AREA) Tanggal 2018-03-22 21:32:09 APPROVED By RUDI ALBERT (MANAGER UBIS) Tanggal 2018-03-23 03:34:35